

AIR SOURCE HEAT PUMP QUALITY INSTALLATION CHECK-LIST

As proud Sponsors of Energize ConnecticutSM, Eversource and United Illuminating are making the purchase and installation of energy-efficient heat pumps affordable for Connecticut residents and businesses.

Air source heat pump installations receiving residential or commercial rebates should be completed in accordance with the quality installation check list below:

| | | |
|--|-------------------------------------|--|
| Outdoor Unit | <input checked="" type="checkbox"/> | Level side-to-side and front-to-back, and on proper base, secure |
| | <input checked="" type="checkbox"/> | Greater than or equal to 12" above ground |
| | <input checked="" type="checkbox"/> | Clearance from obstructions including walls, overhangs, protrusions, etc. (minimum 4" to rear) |
| | <input checked="" type="checkbox"/> | Protected from roof runoff by gutter, rain cap, gable end, or overhang |
| Indoor Unit | <input checked="" type="checkbox"/> | Ductless units installed so that the air discharge is no higher than 8' from the floor |
| | <input checked="" type="checkbox"/> | Thermostats installed on interior walls, away from direct sunlight, appliances, and drafts |
| | <input checked="" type="checkbox"/> | All ductwork insulated to R8 and sealed, if applicable |
| Line Set | <input checked="" type="checkbox"/> | Floor, wall, and ceiling penetrations properly sealed |
| | <input checked="" type="checkbox"/> | Visible line sets run through line set covers with transition and termination fittings |
| | <input checked="" type="checkbox"/> | Covered to within a few feet of the outdoor unit, tape wrap over insulation ends |
| | <input checked="" type="checkbox"/> | Condensate line installed without dips or traps, away from crawl spaces, walkways, and other outdoor equipment |
| Integrated Control (if applicable) | <input checked="" type="checkbox"/> | If configured to provide automatic changeover from heat pump to backup heating system, switchover temperature set below 30°F |
| | <input checked="" type="checkbox"/> | If utilizing droop setting, configured to prioritize the heat pump over the back-up heating system. |

For more information, visit [EnergizeCT.com/Heatpump](https://www.energizect.com/Heatpump).

BROUGHT TO YOU BY

EVERSOURCE



An AVANGRID Company

PROUD SPONSORS OF

